BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	Widening of Doddabommasandra Main Road In Ward No.10
2	Estimate cost / Amount	Rs.500.00 Lakhs
3	Name of Contractor	M/s.Prashanth Road Infra Projects & Developers Pvt. Ltd.
4	Amount of Contract	Rs.459.49 Lakhs
5	Agreement No	01/2015-16 Dated: 20-06-2015
6	No. and date under which the work order has been issued	01/2015-16 Dated: 20-06-2015
7	Time limit originally fixed for completion	18 Months-up to 19-12-2016
8	Date of application by the contractor for granting extension	14-02-2018
9	Date of receipt of application in the sub-division office	14-02-2018
10	Extension granted if any:	-
	1. From	-
	2. From	-
11	Work carriedout by the contractor during the original period stipulated in contract	-
12	Work carriedout during the first period of extension	-
13	Work carriedout during and extension	Rs.323.20 Lakhs
14	Time now applied for	upto 31-05-2018 i.e., 527 Days
15	Date of recommending time limit applied	upto 31-05-2018 i.e., 527 Days
16	Whether the original application of contractor is enclosed	Yes

17	Balance work remaining to be done.	Rs.136.29 Lakhs
18	Probable time required for completion of remaining work	upto 31-05-2018 i.e., 527 Days
19	Cost of work charged establishment charge on the work after the expiry of	-
20	Whether the notice as per clause has been issued	No
21	Report of Asst Executive Engineer	As the entire work front was not handed over to the contractor, because of delay in land acquisition Hence, the completion of work is delayed. Extension of time is recommended without levying any penalty on the contractor.
22	Recommendation of Executive Engineer	As the entire work front was not handed over to the contractor, because of delay in land acquisition Hence, the completion of work is delayed. Extension of time is recommended without levying any penalty on the contractor.

Assistant / Junior Engineer
Project Sub Division, BBMP

Asst Executive Engineer
Project Sub Division, BBMP
Yelahanka Zone
Bangalore

Executive Engineer, Project Division
Yelahanka Zone, BBMP
Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Chief Engineer
Yelahanka Zone, BBMP
Chief Engineer
Yelahanka Zone
Bangalore